

WEEKLY UPDATE

St Mary's of the Hill - Addition

WEEK ENDING: 7/26/25

LOCATION: 1515 CAMEL ROAD
HUBERTUS, WI 53033

WEEKLY PROGRESS/UPCOMING SCHEDULE

Building Addition Activity Highlights

- Drywall mudding
- Electrical rough in

Upcoming Work

- We Energies shut down – Scheduled for August 8th @ 8:00am
- Painting to begin next week
- Siding at the existing church

Photo #1: Drywall Hung



Photo #2: Drywall Hung

