

WEEKLY UPDATE

St Mary's of the Hill - Addition

WEEK ENDING: 8/15/25

LOCATION: 1515 CAMEL ROAD
HUBERTUS, WI 53033

WEEKLY PROGRESS/UPCOMING SCHEDULE

Building Addition Activity Highlights

- Painting is completed
- Wood ceiling install completed
- Light fixture installation and A/V Work above ceiling ongoing
- Alter platform rough framing is completed

Upcoming Work

- Siding replacement at the existing church and completion of siding on new building
- Insulation and plywood at the Alter
- Wood flooring installation at the Alter
- Everything will be cleared out in the church at the end of next week to prep for concrete floor staining

Photo #1: New siding at the Existing Church



Photo #2: Wood Ceiling Completion & Lighting Installation



Photo #3: Alter Platform Rough Framing

