

# WEEKLY UPDATE

## St Mary's of the Hill - Addition

---

**WEEK ENDING:** 9/19/25

**LOCATION:** 1515 CAMEL ROAD  
HUBERTUS, WI 53033

### WEEKLY PROGRESS/UPCOMING SCHEDULE

#### Building Addition Activity Highlights

- Wood flooring installation at the Alter
- Electrical boxes set in Alter
- Ceiling grid installed in lobby
- Sanctuary arch drywall installation

#### Upcoming Work

- Next week Alter being set in place
- Wood flooring to be completed at the Alter platform following Alter placement
- Casework, trim work and doors being installed
- Remaining flooring work to begin next week

**Photo #1: Wood Flooring Install at the Alter**



### Photo #2: Ceiling Grid Install in the Lobby



### Photo #3: Drywall Hung at Sanctuary Arch

